GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

R&B Dept.- Construction of R.O.B in Gudur Town limits on Municipal road in Lieu of L.C., No.99A & 99B at Railway Km.135/2-4 of Chennai - Vijayawada section in SPSR Nellore District - No Bidders participated in tenders - Permission to entrust the work on selection basis – Constitution of the Committee to entrust works on selection basis – Accorded – Orders – Issued.

G.O.RT.No. 327 **Dated: 07-10-2020**.

Read:-

From the Chief Engineer (R&B) Buildings & RSW, A.P., Vijayawada, Letter No.41466/EE(RSW)/DEE/ AE/2015, Dt.04-06-2020.

*****

ORDER:-

The Chief Engineer (R&B) Buildings & RSW, A.P., Vijayawada, vide his letter read above has reported that the work "Construction of R.O.B in Gudur Town limits on Municipal road in Lieu of L.C. No.99A & 99B at Railway Krn.135/2-4 of Chennai Vijayawada Section in SPSR Nellore District" is administratively sanctioned for Rs.39.00 Crores vide G.O. Rt. No.1744, TR&B(R.II) Dept., dated 05.12.2008. The work was entrusted to firm M/s Krans Projects Pvt. Ltd., Secunderabad, vide CR Agt. No.14/2011-12, dated:05.5.2011 of the Superintending Engineer (R&B) Nellore with agreement period of 36 months i.e., by 04.05.2014. Due to land acquisition problem, the work was hampered as Land Acquisition compensation component in the estimate is insufficient.

2) Further, the Government have accorded revised administrative sanction for Rs.63.50 Crores vide G.O. Rt. No.633, T R&B (R-II) Dept., dated 22.12.2015, to meet the required amount for land acquisition and some other deviations such as shifting of utilities, HT lines and Price adjustment. The Government vide Memo. No.799/R-II.2/2016, dated 02-03-2016 directed for the closing of contract on "Mutual consent basis", subject to obtaining an undertaking from the agency that they will not put-forth any further claim and that the accounts shall be settled without any liability to Government. Accordingly, original contract was closed and revised estimate is technically sanctioned for the above work for Rs.63.50 Crores duly calculating the value of work done based on original estimate rates operating tender percentage under part-I and value of work to be done based on the then SSR 2016-17 under Part-II. But, there is no response to the tender call.

(Contd. … 2

3) He has further reported that the revised estimate was re-casted with SSR for the year 2017-18. The tenders for the balance work under Part-II were invited, but no response was received from bidders for two calls (NIT No.29/SE(R&B) NLR/ROB/GDR/AEE1/2018 Dt.03.12.2018 and NIT No.35/SE(R&B) NLR/ROB/GDR/AEE1/2018, Dt.05.02.2019). The estimate was re-casted with SSR 2018-19 (For the balance work to be done) and arrived at Rs.63.50 Crores. Accordingly tenders were invited vide NIT No.01/SE(R&B) NLR/ROB/GDR/AEE1/2018 Dt.27.07.2019 and again there was no response from the contractors. Again the estimate was recasted with SSR 2019-20 (for balance work to be done) and tenders were invited twice vide NIT No.04/SE (R&B) NLR /ROB/GDR/AEE1/2018, Dt.27.12.2019 NIT No.06/SE(R&B) NLR/ROB/ GDR/AEE1/2018, Dt.31.01.2019 and there was no response from the contractors.

4) In view of the position reported by the Chief Engineer (R&B) Buildings & RSW, A.P., Vijayawada and after careful examination of the matter, Government hereby constitute the following Committee to recommend suitable contractor and award the work on selection basis, for the balance work "Construction of R.O.B. in Gudur Town limits on Municipal road in Lieu of L.C., No.99A & 99B at Railway Km.135/2-4 of Chennai - Vijayawada section in SPSR Nellore district" as per the G.O.Ms. No.94, Irrigation and CAD (PW-COD) Department, Dt.01.07.2003:

1. Commissioner of Tenders
2. Chief Engineer concerned; and
3. Engineer-in-Chief (Irrigation)

5) The Chief Engineer (R&B) Buildings & RSW, A.P., Vijayawada, shall take necessary action in the matter accordingly and send compliance report to the Government.

6) This order issues with the concurrence of the Finance Department U.O.No.FIN01-FMUOMRAS/127/2020-FMU-TR-B, 1188683 (1173251), dated 27-07-2020.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.T. KRISHNA BABU
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (R&B) Buildings & RSW, A.P., Vijayawada.
The Commissioner of Tenders, A.P., Vijayawada.
The Engineer-in-Chief (Irrigation), A.P., Vijayawada.

(Contd. ... 3

Copy to:-
P.S. to Minister (Roads & Bldgs.).
P.S. to the Principal Secretary to Govt., TR&B Dept.
SF/SCs.

// FORWARDED :: BY ORDER //

SECTION OFFICER